

# CONSTRUCTION NEWS

July 2025

MARIN COUNTY TRANSIT DISTRICT

Edition 04



## FROM THE PROJECT TEAM

The 3010/3020 Kerner Redevelopment Project is about 40% complete. This project includes a new parking lot and charging stations for our EV buses, and we're currently tracking the delivery of the electrical equipment needed for it, which is expected to arrive late this year and early 2026.

The project team is working closely with the contractor to plan and track upcoming construction work. Monthly updates will be available to keep the community informed as the project moves forward.



## UPCOMING

- Project site is ready for special inspections for compaction testing and concrete pour.
- Welding inspection of structural steel for canopy
- PG&E Application #3 still in review



## MONITORING & STATISTICS

Construction is ongoing. The project site is monitored for safety and traffic concerns.



## WORK COMPLETED

- Contractor graded and compacted the site
- Electrical underground conduit installed
- Electrical light pole foundations poured
- Irrigation sleeves, storm drains and bioswales are installed



## POTENTIAL IMPACTS & MITIGATION

- Long lead time for electrical equipment
- PG&E Application #1 will be resubmitted to continue progress for the related electrical work.



Site View



Street view



## CONTACT INFORMATION

Roebbelen Construction Management Services, Inc.

Spencer Zak  
Jason Lee

(415)259-1939 [spencerz@roebbelen.com](mailto:spencerz@roebbelen.com)  
(415) 235-8028 [jasonl@roebbelen.com](mailto:jasonl@roebbelen.com)