

# CONSTRUCTION NEWS

August 2025

MARIN COUNTY TRANSIT DISTRICT

Edition 05



## FROM THE PROJECT TEAM

The 3010/3020 Kerner Redevelopment Project is about 50% complete. This project includes a new parking lot and charging stations for our EV buses, and we're currently tracking the delivery of the electrical equipment needed for it, which is expected to arrive late this year and early 2026.

The project team is working closely with the contractor to plan and track upcoming construction work. Monthly updates will be available to keep the community informed as the project moves forward.



## UPCOMING

- Project site is ready to pave.
- Piles will be installed next month.
- PG&E Coordination for MSB-B



## MONITORING & STATISTICS

Construction is ongoing. The project site is monitored for safety and traffic concerns.



## WORK COMPLETED

- Curb and gutters poured
- Conduits stubbed up to receive the switchgear



## POTENTIAL IMPACTS & MITIGATION

- Long lead time for electrical equipment
- PG&E Application #1 resubmitted to continue progress for the related electrical work.



Site – Plan West View



Site – Plan East View



## CONTACT INFORMATION

Roebbelen Construction Management Services, Inc.

Spencer Zak  
Jason Lee

(415)259-1939 [spencerz@roebbelen.com](mailto:spencerz@roebbelen.com)  
(415) 235-8028 [jasonl@roebbelen.com](mailto:jasonl@roebbelen.com)